Air sealing before insulating

- [ ] Top plates and wall-to-attic gaps
- [ ] Plumbing and vent pipe penetrations
- [ ] Electrical wire holes and boxes
- [ ] Recessed lights (IC-rated or covered with approved enclosures)
- [ ] Attic hatch weatherstripped and insulated
- [ ] Chimney and flue gaps with fire-rated materials and clearances
- [ ] Duct connections sealed with mastic
- [ ] Soffit baffles installed to keep vents clear

Notes